

Village of Dolgeville Engineer's Monthly Update

June 2025

Active Projects

Main Street Sewer Project

- Completed floodplain permitting for the project on behalf of the Village this past month.
- NYSDOH plan approvals secured; NYSDEC and NYSEFC reviews are still pending.
- DEC/ACOE permits for stream work near East Canada Creek are under review; excavation restricted near the bank until permits are received. This includes areas near the Route 29 Bridge intersection and south as the roadway is within 50 feet of the stream bank.
- Village DPW recommends hydrant adapters be updated to 5" Storz connections; pending board approval. My recommendation to the board is for the Village to complete this work with their own forces after construction – confirmed this approach with Dave.
- Coordination continues with NYSDOT for the Beaver Brook culvert replacement (start date: August 15, 2025); traffic and restoration plans being refined. Carver will be completed with work in this area before NYSDOT starts their work.
- Multiple unknown lateral connections (some possibly roof drains) found; field review will be completed to determine which need reconnection.
- Construction progress updates:
 - Water main connection completed at Green Street and North Main Street.
 - Sewer main CCTV inspection is complete for the areas of the project to be lined.
 - Hymax couplings used where standard fittings did not match pipe dimensions; product submittals pending.
 - Native backfill approved for water main bedding; larger stone material (>4" dia.) removed as needed. Sewer main bedding will continue in accordance with the approved plans.
 - Driveway access maintained using steel plates as needed; residents are notified in advance of disturbances.
 - One water service (hydrant lateral) break was encountered and capped by the contractor's forces with no service disruption.
 - Contractor is using water trucks and sweepers to manage dust as weather conditions dry.
 - Pressure-rated sewer fittings and long-radius wyes are under procurement; discussion ongoing about concrete encasement options.
 - Bypass pumping plans are being finalized.
- Next construction progress meeting is scheduled for July 7, 2025 at 10 AM.

Rustic Ties Sewer Extension

- A site meeting and multiple calls were held with representatives from the Village (Amy Mowers, Neal Winkler) and Lamont Engineers to evaluate potential options for the sewer service extension in the Rustic Ties site. Discussions included alignment alternatives and cost estimates.
- Awaiting plans from Lamont Engineers.

Village of Dolgeville Engineer's Monthly Update

June 2025

North Main Street Floodplain Preservation Project (GRG 2253)

- Following the award of \$1.75 million in Green Resiliency Grant (GRG) funding, extensive work was completed on required documentation, including the project budget, checklist, title certification, and authorized resolutions – submitted to the board prior to this meeting.
- Coordination with NYSDEC and the Department of State (DOS) is ongoing.
- A Zoom meeting was held to confirm project steps and submission procedures.

Dolgeville Center Park Project (NY Forward C1003015)

- Project efforts this past month focused on contract administration and MWBE paperwork for submission to Department of State.
- A detailed project schedule and progress report were developed.
- Coordinated submission of the documents to DOS with Erica Fahd.