

Village of Dolgeville Engineer's Monthly Update

June 2026

Active Projects

Center Park Rehabilitation – EPF Parks Grant #EPF-182340 & NY Forward

- Construction progress meetings continued with Saratoga Associates, Wm. J. Keller & Sons, Village representatives, and project team members to review field progress, schedule, utilities, and coordination items.
- Site work advanced on sidewalk preparation, bioretention pond excavation, placement of walkway subgrade/stone, and conduit installation for light pole locations.
- Coordination continued on slope stabilization, plantings, boulder placement, and landscape installation sequencing.
- The project schedule was adjusted to reflect a later start for the pavilion structure, moving the anticipated completion period out by approximately a few weeks.
- Utility coordination (water, sewer, stormwater, electric, and gas) remained an active field item as the contractor, Village, and design team reviewed existing conditions and locations needing clarification.

Main Street Sewer Replacement Project (Construction Progress / Contract Administration)

- Carver continued sewer construction work on South Main Street, with progress meetings used to review field work, traffic control, restoration, documentation, and agency coordination.
- The Village, Barton & Loguidice, Carver, and NYSDOT, continued detailed coordination on road restoration between Slawson Street and Faville Avenue.
- June discussions focused on NYSDOT's pavement restoration detail, including top course expectations, tie-in requirements, existing concrete slab conditions, and areas where additional sawcutting or restoration may be needed.
- Barton & Loguidice and Carver continued reviewing constructability and cost considerations associated with the required restoration approach.
- Contract administration continued on progress documentation, schedule review, pay application items, allowances, and change order coordination.
- Roadway restoration remains a primary coordination item as the Village works with NYSDOT, Barton & Loguidice, and Carver to align field conditions with acceptable restoration and funding documentation.

Fink Creek Storm Drainage System Project – FEMA Project No. 4472DR-NY [130884]

- Following prior discussions on whether to advance limited design work during FEMA review, the project was shown as obligated in the amount of \$8,000,000 on June 8, 2026.
- Barton & Loguidice is currently coordinating a date/time for the final design kickoff meeting in coordination with Village staff and DHSES.
- The proposed kickoff meeting attendee list includes Village representatives, Barton & Loguidice, DHSES, CME for geotechnical work, IPD for culvert inspection under the Daniel Green Factory, and private landowners (as required) in the area of the project.
- Current coordination is focused on advancing final design field work, survey, geotechnical review, culvert inspection, and permitting preparation.
- Future construction activity and timeline is heavily dependent on completion of design, permitting, agency review, and Village authorization.

Village of Dolgeville Engineer's Monthly Update

June 2026

Water Meter Replacement Project – GIGP Grant

- Following the April and May checklist review meetings, the Village continued assembling the required EFC / GIGP documentation for the water meter project submission.
- Section 1 checklist materials continued to be prepared, including SEQR documentation, SHPO coordination, NEPA-related forms, MWBE materials, and other pre-agreement requirements.
- The specialty equipment waiver package was assembled and circulated for Village review, including the draft waiver request, standardization resolution, Ti-SALES quote, Neptune meter specifications, cellular endpoint information, AIS documentation, and BABA documentation.
- The project remains in the grant documentation and pre-agreement coordination stage, with no meter installation work authorized at this time, though the Village has all documents ready for submission to EFC ahead of the grant agreement.

IDA Water Storage Tank Project (Manheim Business Park)

- Wright-Pierce continued coordination with the Village, Herkimer County IDA, NYSDOH, and EFC regarding funding administration and remaining agency review items.
- A June financing discussion was requested (currently working to schedule) to address WIIA grant closing requirements, with Wright-Pierce noting that the WIIA grant agreement is expected to be with the Village rather than the IDA.
- Wright-Pierce noted that DOH comments remain pending while the project team continues to coordinate WIIA financing requirements.
- The current WIIA grant closing deadline was identified as September 30, 2026, making continued coordination among the Village, IDA, Wright-Pierce, EFC, and NYSDOH important during the coming months.
- The project remains in agency review and funding coordination, with no construction commitment implied by the grant closing discussion.

Water / Sewer Rate Study Support

- The Village continued participation in the Syracuse University Environmental Finance Center watershed rate study process.
- A Village-specific session was scheduled for Thursday, June 11, from 10:30 a.m. to noon to review Dolgeville's data, discuss community-specific rate information, and identify questions for follow-up.
- The June coordination focused on preparing community-specific information for Village review and future communication with the Board.
- The rate study remains informational and planning-focused at this stage, with no rate structure change proposed for Village Board action this month.
