

# Village of Dolgeville Engineer's Monthly Update

August 2024

## Active Projects

### **IDA Elevated Water Storage Tank Project / Water Pressures at South End of Village**

- A meeting is scheduled with the designer and the IDA on Wednesday, September 11<sup>th</sup>, at 12:30 PM via MS Teams to discuss operating costs for the new tank design.

### **WWTP – RFQ for Engineering Services; Industrial SPDES Permits and Local Limits**

- A fully executed contract for this work was received from CT Male on September 5, 2024, and forwarded to the Village Clerk for processing.

### **North Main Street Floodplain Creation and Preservation Project – NYSDEC Contract No. C01223GG**

- The application for the New York State Green Resiliency Grant (GRG) was submitted by the August 16th deadline. We are now awaiting further updates.

### **Main Street Sewer Project**

- There have been no significant updates on this project for the past month. Project drawings are still in review with NYSDEC / EFC and DOH.
- Barton & Loguidice is planning to send correspondence to the reviewing agencies that we will be letting the project out for bid on a (yet to be set) date within the next month – in an effort to push the timeline of the reviewing agencies.
- The next quarterly meeting is scheduled for October 8th, 2024, at 10:00 AM.

### **Fink Creek Storm Drainage System Project 4472DR-NY [130884]**

- A contract between Barton & Loguidice and the village was approved at the recent special meeting of the village board of trustees.
- I am coordinating the start of that work with Barton & Loguidice and DHSES.

### **Wastewater Treatment Plant Repair Project, FEMA-4129-DR-NY**

- A draft of a letter outlining the hardships encountered, including the lack of the 25% cost share by the state and a request for reimbursement of overpaid funds due to an accounting error by FEMA was provided to the village earlier this month.
- I'll need to incorporate the minor edits from Amy, but this is essentially ready to be sent out.

### **NYSDEC Floodplain Correspondence**

- I am currently drafting a response letter to the NYSDEC addressing the project sites across the village that were noted in their recent floodplain permitting letter.

### **Brayton Court Sewer Project**

- We are currently reviewing the plans submitted by Barton & Loguidice for the sewer connection at 5 Brayton Court.

# Village of Dolgeville Engineer's Monthly Update

## **August 2024**

- The proposed solution includes installing a new manhole and ensuring the alignment with the Main Street Sewer Project.
- We are coordinating with B&L to confirm whether the existing cleanout is within the Village ROW and are finalizing the design to allow gravity flow to the new Main Street sewer.
- Once this is confirmed, we can move forward with the approval of the permit for the homeowner to construct their new sewer lateral while the village constructs our portion of the sewer main on Brayton Court.

\*\*\*

### **General**

- EPA Lead and Copper Rule Changes (deadline of October 16, 2024)
- Brownfields Opportunity Area Project w/ IDA

### **DPW Project List**

- Repair / replacement of 4 major creek culverts throughout Village
- Vehicle acquisition / replacement planning
- Co-funding sources for Main Street Paving / ADA Compliance Project
- DPW Garage Construction Grants (CHIPS?)
- Greenway Extension Grants (Main Street to Gehring Tricot)
- 2<sup>nd</sup> Street Drainage Improvements (*on hold*)
- Van Buren Street Erosion / Streambank Protection
- Water Transmission Main Clearing

### **WTP / Water Distribution System Project List**

- Siding Repairs at Rear of WTP
- Water Transmission Main Mapping (after water service data collection, before access road clearing)
- Preliminary Engineering Report for System {needed for future grant applications}

### **WWTP / Collection System Project List**

- Phosphorous Removal Limits Changing, 1.0 (EPG)
- Incorporate Video/Condition Assessment Into GIS / HOCCPP System
- WWTP Study / Proposed Upgrades for IDA Project

### **Creeks and Flood Prevention**

- East Canada Creek Sediment / Hydraulics; Dam Removal
- Van Buren Street Ice Jam / Flooding; ACOE Design and Permitting
- Beaver Brook Floodplain Study / LOMR – New County Flood Maps?
- ACOE East Canada Creek – Erosion and WWTP Protection (*on hold, waiting for NYSDEC*)