

8-2
6/17/24

VILLAGE OF DOLGEVILLE
WASTEWATER TREATMENT FACILITY
97 VAN BUREN ST.
DOLGEVILLE, N.Y. 13329

ATTN: DOLGEVILLE VILLAGE BOARD
RE: MONTHLY REPORT MAY 16, 2024 to JUNE 12, 2024

1. PERMIT COMPLIANCE FOR APRIL 2024

SPDES permit requires 85% removal for BOD and TSS. Due to rain-attributable inflow and infiltration (I/I) in April, the plant did not meet that requirement and also exceeded the permit limit of 1.0mgd average flow. The plant removed 81% BOD and 72% TSS and had an average flow of 1.2mgd.

2. MAINTENANCE

- Normal Preventive Maintenance
- Installing Kee Guard railing on roof of Admin Building (complete)
- 2 Gas unit heaters need replacing, getting quote

3. PESH INSPECTION – (Update)

Kee Safety roof guard system installation was complete prior to the June 1st deadline. That is the last remaining compliance item from our inspection last year. Paperwork to seek reimbursement from the DOL Hazard Abatement Board has been started. The program could reimburse 75% of cost of project to remove safety hazards if it is selected.

4. OPERATOR TRAINEE

Application to take the Grade 2A certification exam was sent out June 6. Next step is to wait for review of application and approval. Then an appointment can be made to sit for the exam.

5. PRETREATMENT PROGRAM

RFQ for SPDES Consultant (see Chet's report)