

VILLAGE OF DOLGEVILLE
WATER RESOURCE RECOVERY FACILITY
97 VAN BUREN ST.
DOLGEVILLE, N.Y. 13329

ATTN: DOLGEVILLE VILLAGE BOARD
RE: MONTHLY REPORT JUNE 11, 2025 to JULY 17, 2025

1. PERMIT COMPLIANCE FOR MAY 2025

% Removal efficiency requirement of 85% was not met (80%) in May for Total Suspended Solids. This is caused by I/I in the collection system. Concentration and loading limits for TSS in the effluent met permit limits (Limit is 30mg/L or 250lbs/day; we had average 6 mg/L and 50lbs/day).

2. MAINTENANCE

- Normal Preventive Maintenance and yardwork
- Began tank maintenance starting with final clarifier #2. Rebuilt skimmer arm assemblies.
- Requested warranty exterior light replacement for fixture that was installed in 2023.
- PO approved (\$35,000) for purchase of flights, sprockets, and chain for primary clarifier #2. Order placed. 6–8-week lead time.
- Requested quote from VAREC for evaluation of gas handling system.

3. PRETREATMENT PROGRAM/HEADWORKS ANALYSIS

Headworks analysis is on hold due to construction project. We will evaluate at the completion of the project. The characteristics of our influent is expected to change with I/I being removed from the system.

Continued work by CT Male reviewing plans for upgrades to pretreatment system at Gehring Tricot.

4. MAIN ST SEWER PROJECT

See Village Engineer summary

5. NYRWA ENERGY ASSESSMENT PROGRAM (No update)

A representative from NYRWA visited the plant on 6/11/25 to conduct an energy assessment. A report will be sent to us in July/August.

5. RUSTIC TIES – NEW CONNECTION (No update)

6. GIGP GRANT SUBMITTED – WATER METERS (No update)

7. NYSDOL HAZARD ABATEMENT BOARD APPLICATION (No update)